Forth Adventurer Start up and Closedown Procedures

Completed by_____ Date_____

Activity_____

Start Up Checklist	Completed?	Comments (defects etc)
Isolaters On		
Sea Cocks open		
Turn ignition on		
Engine Down		
Instruments on		
Kill cord in		
Check in Neutral		
Engine on		
Check for tell tale		
Check steering		
Check Gears work		
Check instruments		

Close down Checklist	Completed?	Comments (defects etc)
Engine Off		
Instruments off		
Ignition off		
Isolaters off		
Check Fuel Levels		
Close Seacocks		
Boat clean down		
Secure all Windows and Hatches		